

PSRC Regional ARRA Project Tracking as of 9/22/10

King County

Agency	Title	Original PSRC Award	Revised PSRC Award	Original Contingency Award	Revised Contingency Award	Obligation Deadline	Obligated ? Y/N	Status
Redmond	NE 36th St Bridge	\$ 11,000,000	\$ 4,594,075			7/1/09	Y	Ad date 3/13/09. Contract awarded / under construction. \$6,405,925 returned.
Renton	Rainier Ave S (SR 167) Project	\$ 2,000,000	\$ 1,948,674			7/1/09	Y	Ad date 6/24/09. Operationally complete. \$51,326 returned.
Seattle	S Spokane St Viaduct	\$ 15,443,000	\$ 15,443,000			7/1/09	Y	Ad date 5/14/09. Contract awarded / under construction.
Bothell	North Creek Trail - Section 1, Stage 2 (Schnitzer)	\$ 500,000	\$ 500,000			7/1/09	Y	Ad date 8/19/09. Contract awarded / under construction.
Burien	4th Ave SW Pedestrian Safety Project	\$ 625,000	\$ 536,293			7/1/09	Y	Ad date 6/8/09. Operationally complete. \$88,707 returned.
King County Roads	SW 98th St - Phase I, Pedestrian Corridor	\$ 1,498,000	\$ 1,270,557			7/1/09	Y	Ad date 5/7/09. Contract awarded / under construction. \$227,443 returned.
Kent	East Valley Hwy - SR 167 to S 212th St	\$ 2,000,000	\$ 2,000,000			7/1/09	Y	Ad date 6/16/09. Contract awarded / under construction.
Normandy Park	1st Ave - Phase IIA, between SW 192nd St and SW 200th St	\$ 3,834,000	\$ 3,834,000			7/1/09	Y	Ad date 5/27/09. Contract awarded / under construction.
Sammamish	E Lake Sammamish Pkwy NE - NE Inglewood Hill Rd to NE 28th P	\$ 3,500,000	\$ 3,500,000			7/1/09	Y	Ad date 7/15/09. Contract awarded / under construction.
Port of Seattle**	East Marginal Wy Grade Separation			\$ 3,405,925	\$ 2,875,171	9/4/09	Y	Ad date 7/21/09. Contract awarded / under construction. \$530,754 returned
North Bend**	North Bend Park & Ride			\$ 227,443	\$ 227,443	12/3/09	Y	Transferred from WSDOT to FTA.
Bothell**	SR 522 Wayne Curve Improvements			\$ 1,047,401	\$ -	2/10/10	Y	Ad date 1/25/10. \$1,047,401 returned.
King County Metro**	Bus Replacements			\$ 1,047,401	\$ 1,047,401	7/29/10	N	Received contingency funds 4/29/10.
Total King Co.		\$ 40,400,000	\$ 33,626,599	\$ 5,728,170	\$ 4,150,015			

Kitsap County

Agency	Title	Original PSRC Award	Revised PSRC Award	Original Contingency Award	Revised Contingency Award	Obligation Deadline	Obligated ? Y/N	Status
Poulsbo	Viking Ave Improvements Phase II (McDonalds to SR 305)	\$ 3,800,000	\$ 2,573,947			7/1/09	Y	Ad date 5/1/09. Contract awarded / under construction. \$1,070,643 + \$155,410 returned.
Bainbridge Island	Core 40 Shoulder Widening Program - Blakely Non-Motorized Project Phase II	\$ 150,000	\$ 60,403			7/1/09	Y	Ad date 6/12/09. Operationally complete. \$89,597 returned.
Port of Bremerton**	Cross South Kitsap Industrial Area Connector: Phase 1			\$ 3,000,000	\$ 2,623,386	9/4/09	Y	Ad date 8/25/09. Contract awarded / under construction. \$376,614 returned.
Poulsbo**	Viking Ave Improvements Phase III (Bovela to SCL)			\$ 1,070,643	\$ 824,925	10/31/09	Y	Ad date 1/19/10. Contract awarded / under construction. \$245,718 returned.
Bainbridge Island**	Manitou Beach Dr and N Madison Ave Overlay, Phase 1			\$ 89,597	\$ 89,597	7/29/10	Y	Ad date 9/17/10.
Poulsbo**	Noll Rd Improvements			\$ 245,718	\$ 401,128	9/1/10	Y	Ad date 9/17/10.
Total Kitsap Co.		\$ 3,950,000	\$ 2,634,350	\$ 4,405,958	\$ 3,939,036			

Pierce County

Agency	Title	Original PSRC Award	Revised PSRC Award	Original Contingency Award	Revised Contingency Award	Obligation Deadline	Obligated ? Y/N	Status
Orting	SR 162 Rechannelization	\$ 420,000	\$ 420,000			7/1/09	Y	Ad date 6/9/09. Operationally complete.
Puyallup	Shaw Rd Extension Phase III	\$ 2,000,000	\$ 1,201,970			7/1/09	Y	Ad date 5/27/09. Contract awarded / under construction. \$798,030 returned.
Port of Tacoma	Lincoln Ave Grade Separation	\$ 15,408,000	\$ 15,408,000			7/1/09	Y	Ad date 5/29/09. Contract awarded / under construction.
Eatonville	Rural Town Centers and Corridors Program	\$ 825,000	\$ 632,296			7/1/09	Y	Ad date 7/17/09. Operationally complete. \$192,704 returned.
University Place**	Intermodal Transit Facility Phase I			\$ 798,029	\$ 798,029	12/3/09	Y	Ad date 1/19/10. Contract awarded / under construction.
Lakewood**	Lakewood Traffic Signal Upgrades Phase III - Fiber Interconnect			\$ 192,704	\$ 192,704	6/3/10	Y	Ad date 6/30/10. Contract awarded / under construction.
Total Pierce Co.		\$ 18,653,000	\$ 17,662,266	\$ 990,733	\$ 990,733			

Snohomish County

Agency	Title	Original PSRC Award	Revised PSRC Award	Original Contingency Award	Revised Contingency Award	Obligation Deadline	Obligated ? Y/N	Status
Lynnwood	1-5 / 196th St SW Interchange Bridge / Ped Improvement Project	\$ 1,250,000	\$ 1,250,000			7/1/09	Y	Ad date 4/8/09. Contract awarded / under construction.
Snohomish County	Granite Falls Alternate Route	\$ 3,500,000	\$ -			7/1/09	Y	\$3,500,000 returned. Contract awarded / under construction.
Stanwood	68th Road Realignment and School Safety Improvement Project	\$ 750,000	\$ 641,439			7/1/09	Y	Ad date 6/21/09. Operationally complete. \$108,561 returned.
Port of Everett	W Marine View Dr Roadway Ped/Bike Corridor Improvements (11th to 16th)	\$ 1,900,000	\$ 1,427,465			7/1/09	Y	Ad date 7/13/09. Operationally complete. \$472,535 + \$139,392 returned.
Everett	Holly Drive Non-Motorized Improvements	\$ 750,000	\$ 385,447			7/1/09	Y	Ad date 5/20/09. Operationally complete. \$364,553 returned.
Arlington	188th Street Pedestrian Trail	\$ 122,000	\$ 122,000			7/1/09	Y	Ad date 7/9/09. Operationally complete.
Community Transit	Mountlake Terrace Park-N-Ride (Upper Parking Area)	\$ 425,000	\$ 425,000			7/1/09	Y	Transferred from WSDOT to FTA.
Bothell	North Creek Trail - Section 2, Stage 2 (Canyon Park)	\$ 600,000	\$ 600,000			7/1/09	Y	Ad date 8/19/09. Contract awarded / under construction.
Edmonds	Annual Asphalt Overlay Maintenance Contract	\$ 1,000,000	\$ 1,000,000			7/1/09	Y	Ad date 7/14/09. Operationally complete.
Tulalip Tribes / Sno Co.	116th / 34th Ave NE Fish Passage Culvert	\$ 2,000,000	\$ 1,403,223			7/1/09	Y	Ad date 6/26/09. Operationally complete. \$596,777 returned.
Mukilteo	Harbour Point Blvd Street Rebuild	\$ 1,100,000	\$ 888,692			7/1/09	Y	Ad date 5/27/09. Operationally complete. \$211,308 returned.
Mountlake Terrace	52nd Ave Reconstruction Project - Overlay	\$ 1,000,000	\$ 856,977			7/1/09	Y	Ad date 5/15/09. Operationally complete. \$143,023 returned.
Marysville	Street Overlay Project	\$ 500,000	\$ 428,490			7/1/09	Y	Ad date 7/1/09. Operationally complete. \$29,793 + \$41,717 returned.
Lake Stevens**	Lundeen Pkwy Roundabout			\$ 920,000	\$ 453,431	10/31/09	Y	Ad date 9/2/09. Contract awarded / under construction. \$466,569 returned.
Monroe**	US-2 / Chain Lake Rd / Lewis St (SR 203) Intersection Improvements			\$ 2,949,331	\$ 2,292,401	10/31/09	Y	Ad date 11/10/09. Contract awarded / under construction. \$656,930 returned.
Mountlake Terrace**	230th Street Reconstruction			\$ 961,330	\$ 818,486	12/3/09	Y	Ad date 12/16/09. Contract awarded / under construction. \$142,844 returned.
Arlington**	Gifford Sidewalk Project (1st to 3rd St)			\$ 92,000	\$ 92,000	1/5/10	Y	Ad date 1/21/10. Contract awarded / under construction.
Snohomish County**	84th St NE Overlay (SR 9 to 99th Ave NE and 131st Ave NE to SR 92)			\$ 503,889	\$ 481,865	1/5/10	Y	Ad date 12/9/09. Operationally complete. \$22,024 returned.
Bothell**	Annual Arterial Roadway Preservation - City of Bothell			\$ 488,367	\$ 488,367	6/3/10	Y	Ad date 6/10/10. Contract awarded / under construction.
Everett**	ARRA HMA Overlay			\$ 800,000	\$ 640,290	6/3/10	Y	Ad date 6/14/10. Contract awarded / under construction.
Lynnwood**	1-5 / 196th St SW Interchange Bridge / Ped Improvement Project			\$ 340,819	\$ 340,819	9/30/10	N	Will receive contingency funds July 2010.
Total Snohomish Co.		\$ 14,897,000	\$ 9,428,733	\$ 7,055,736	\$ 5,607,659			

Total PSRC Awards: \$ 77,900,000 \$ 63,351,948 \$ 18,180,597 \$ 14,687,443

**Funded Contingency List Projects

Note: status updates as listed on www.wsdot.wa.gov/Funding/stimulus/ProjectList.htm